

PROCUREMENTS/PROJECT PROGRESS

Project Details:	
Year	2015
Parent Department	Mid West National Road Design Office
Name of Contracting Body	Limerick City and County Council
Name of Project/Description	N21 Killarney Pole to Barnagh Road Safety Scheme Phase 2 – Main Works Contract
Procurement Details:	
Advertisement Date:	30 th July 2014
Tender advertised in:	eTenders
Awarded to:	P&D Lydon Plant Hire Ltd
eTenders contract award notice date	12 th January 2015
Contract Price:	€3,789,763.87 (Including VAT)
Progress:	
Start Date:	19 th January 2015
Expected Date of Completion per Contract:	19 th January 2016
Spend in Year under Review:	Zero
Cum Spend to end Year:	Zero
Projected final Cost:	€3,789,763.87 (Including VAT)
Value of Contract variations:	Zero
Date of Completion:	In progress
Outputs:	
Expected Output on completion (e.g. X km of road, No. units)	Construction of 1.4km of N21 National Primary Road and associated works
Output achieved to date (e.g. Y km of road, no. units)	Works yet to commence